


### ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

1. ಚುಕ್ಕೆ ಗುರುತಿಲ್ಲದ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ : 1566
2. ಸದಸ್ಯರ ಹೆಸರು : ಶ್ರೀ ಹೆಚ್.ಎಂ.ರಮೇಶ್‌ಗೌಡ  
(ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
3. ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ : 18.03.2021.

ಕ್ರ.ಸಂ.	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರಗಳು
ಅ)	ಬಯಲುಸೀಮೆ ಜಿಲ್ಲೆಗಳಿಗೆ ಕುಡಿಯುವ ನೀರನ್ನು ಒದಗಿಸಲು ಎತ್ತಿನಹೊಳೆ ಯೋಜನೆಗಾಗಿ ಕಳೆದ 3 ವರ್ಷಗಳಲ್ಲಿ ಕೈಗೆತ್ತಿಕೊಳ್ಳಲಾಗಿರುವ ಕಾಮಗಾರಿಗಳು ಯಾವುವು; ಈ ಕಾಮಗಾರಿಗಳಿಗೆ ಮಂಜೂರಾದ ಅನುದಾನವೆಷ್ಟು; (ಕಾಮಗಾರಿವಾರು ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)	ವಿವರಗಳನ್ನು ಅನುಬಂಧದಲ್ಲಿ ಲಗತ್ತಿಸಿದೆ.
ಆ)	ಈ ಕಾಮಗಾರಿಗಳನ್ನು ಪಡೆದಿರುವ ಗುತ್ತಿಗೆದಾರರು/ಏಜೆನ್ಸಿಗಳ ವಿವರ ನೀಡುವುದು; ಈ ಕಾಮಗಾರಿಗಳು ಪ್ರಸ್ತುತ ಯಾವ ಯಾವ ಹಂತಗಳಲ್ಲಿವೆ; ಈ ಕಾಮಗಾರಿಗಳಿಗಾಗಿ ಜನವರಿ-2021 ರವರೆಗೆ ಬಿಡುಗಡೆ ಮಾಡಿರುವ ಅನುದಾನವೆಷ್ಟು; ಕಾಮಗಾರಿವಾರು ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು;	
ಇ)	ಈ ಯೋಜನೆಯ ಕಾಮಗಾರಿಗಳೂ ಕಳಪೆ ಗುಣಮಟ್ಟ ಹೊಂದಿವೆಯೆಂದು ಸಾರ್ವಜನಿಕರಿಂದ ದೂರುಗಳು ಬಂದಿರುವ ಬಗ್ಗೆ ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ; ದೂರುಗಳು ಬಂದಿದ್ದಲ್ಲಿ ಸದರಿ ಕಾಮಗಾರಿಗಳನ್ನು ನಿರ್ವಹಿಸಿರುವ ಗುತ್ತಿಗೆದಾರರು/ಏಜೆನ್ಸಿಗಳು ಮತ್ತು ಕಾಮಗಾರಿಗಳ ಮೇಲ್ವಿಚಾರಣೆ ವಹಿಸಿರುವ ಅಧಿಕಾರಿಗಳ ವಿರುದ್ಧ ಯಾವ ಕ್ರಮ ಕೈಗೊಳ್ಳಲಾಗಿದೆ; (ಪ್ರಕರಣವಾರು ವಿವರ ನೀಡುವುದು)	ಎತ್ತಿನಹೊಳೆ ಸಮಗ್ರ ಕುಡಿಯುವ ನೀರಿನ ಯೋಜನೆಯ ವಿವಿಧ ಕಾಮಗಾರಿಗಳು ಪ್ರಗತಿಯಲ್ಲಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಗಳು ಕಳಪೆ ಗುಣಮಟ್ಟ ಹೊಂದಿರುವ ಬಗ್ಗೆ ಇದುವರೆಗೂ ಸಾರ್ವಜನಿಕರಿಂದ ದೂರುಗಳು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿರುವುದಿಲ್ಲ.

ಸಂಖ್ಯೆ: ಜಸಂಇ 37 ಡಬ್ಲ್ಯೂಎಲ್‌ಎ 2021

  
 (ಬಿ.ಎಸ್ ಯಡಿಯೂರಪ್ಪ)  
 ಮುಖ್ಯಮಂತ್ರಿ

**ಅನುಬಂಧ**

ವಿಧಾನ ಪರಿಷತ್ ಸದಸ್ಯರಾದ ಮಾನ್ಯ ಶ್ರೀ ಹೆಚ್.ಎಂ.ರಮೇಶ್‌ಗೌಡ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ: 1360 (1566) ಕ್ಕೆ ಅನುಬಂಧ

Rs. In Crores

Sl. No.	Package No.	Name of Work	Name of the Agency (M/s)	Amount of Contract	Expenditure				Cumulative Expenditure upto Jan 2021	Remarks
					2017-18	2018-19	2019-20	2020-21 (Up to Jan 2021)		
1	2	3	4	5	6	7	8	9	10	11
1	-	Establishing 1x500 MVA, 400/ 220 KV sub-station at Hebbanahalli and formation of LILo system for 400 KV double circuit line & Establishing 2x50 MVA, 220/ 66/11 KV sub-station at Chikkanagara	KEC International Ltd., Gurgaon	265.94	99.65	87.79	30.20	0.00	217.65	Work nearing completion
2	-	Supply of materials, construction and commissioning of 220 KV, 66KV transmission line for Yettinahole Project	M/s GVPR Engineers Ltd	132.62	-	53.71	30.42	11.60	95.73	Work under progress
3	I	Construction of Gravity canal from Km 198.000 to Km 199.620 (Comprising excavation, formation of embankment, CC lining using mechanical paver, including structures) & construction of major aqueduct from Km 199.620 to Km 201.880 with required discharge of 93.50 Cumecs under Yettinahole Project (Package-I) (Indent No.703)	Ocean Construction India Limited	235.39	20.15	21.28	67.29	27.37	136.09	Work under progress
4	II	Construction of Major Aqueduct of Yettinahole Gravity Main canal from Km 201.880 Km to 206.350 Km with required discharge of 93.50 cumecs under Yettinahole Project (Package-II)	Shankarnaray an Construction (P) Ltd.	429.16	41.00	115.70	97.99	33.17	287.87	Work under progress
5	III	Construction of Major Aqueduct of Yettinahole Gravity Main canal from Km 206.350 Km to 210.090 Km with required discharge of 93.50 cumecs under Yettinahole Project (Package-III) (Indent No.705)	G.Shankar	344.93	34.49	43.58	91.15	30.54	199.77	Work under progress
6	I	Construction of Tunnel from KM 0.000 to KM 1.156/1.500, KM 29.140 to KM 30.380 & Gravity canal from KM 1.156/1.500 to KM 7.000, KM 29.000 to KM 29.140, KM 30.380 to KM 30.931/31.000 comprising of Earthwork excavation of CD works like Aqueduct and other structures under Yettinahole project (YGC-Package-I)	Shankarnaray an Construction (P) Ltd.	126.51	21.33	11.72	9.66	-	42.71	Work under progress
7	IA	Construction of Tunnel from Ch.0.000 Km to 1.156/1.500 Km & Aqueduct from Ch.5.440 Km to 6.680 Km of Yettinahole Gravity Canal (YGC PKG-1A) (Indent No.1090)	Shankarnaray an Construction (P) Ltd.	394.79	-	14	125.08	-	139.08	Work under progress
8	II	Construction of Gravity canal from KM 7.00 to Km 14.00 comprising of Earthwork excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works, RCC through Aqueduct & other structures under Yettinahole Project (YGC-PKG II) (I No.275)	Amruth Construction Pvt. Ltd.	130.58	-	18.29	17.04	-	35.33	Work under progress
9	III	Construction of Gravity canal from KM 14.00 to Km 24.00 comprising of Earthwork excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works, RCC through Aqueduct & other structures under Yettinahole Project (YGC-PKG-III) (I No.276)	G.Shankar	322.84	7.90	113.81	87.75	13.81	223.28	Work under progress
10	IV	Construction of gravity canal from Km 24.000 to 55.000 KM (Excluding Tunnel reach from KM 29.000 to KM 31.000 & KM 49.500 to KM 51.500) comprising of earthwork excavation, formation of embankment, CC lining including construction of CD works like Chute, Aqueduct & other structures under Yettinahole Project (YGC PKG-IV)	D.Y.Uppar & Sons	433.36	-	157.10	67.37	-	224.47	Work under progress
11	V	Construction of Tunnel from KM 50.050 to KM 50.780 Gravity canal from KM 49.500 to KM 50.050, & KM 50.780 to KM 51.500 comprising of Earthwork excavation, formation of Embankment, CC Lining using mechanical paver including construction of CD works under Yettinahole project (YGC-Package-V)	Sarala-Viscon (JV)	86.18	-	27.99	12.86	11.02	51.87	Work under progress
12	VI	Construction of Gravity canal from KM 55.00 to Km 64.00 comprising of Earthwork excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works, RCC through Aqueduct & other structures under Yettinahole Project (YGC-PKG-VI) (I No.889)	Amruth Construction Pvt. Ltd.	214.63	-	17.45	25.45	11.46	54.36	Work under progress

Sl. No.	Package No.	Name of Work	Name of the Agency (M/s)	Amount of Contract	Expenditure				Cumulative Expenditure upto Jan 2021	Remarks
					2017-18	2018-19	2019-20	2020-21 (Up to Jan 2021)		
1	2	3	4	5	6	7	8	9	10	11
13	VII	Construction of gravity canal from KM 64.00 to 80.00 comprising of earthwork excavation, formation of embankment, CC lining using mechanical paver including construction of CD works, chute, RCC through aqueduct, Tunnel & other structures under YGC PKG-VII) (Indent No.890)	Shankarnaray an Construction (P) Ltd.	432.62	7.26	223.43	104.93	-	335.63	Work under progress
14	VIII	Construction of Gravity Canal from 80.00Km to 89.00Km comprising of Earthwork Excavation, Formation of Embankment, CC lining using Mechanical Paver, including construction of CD works, other structures under Yettinahole Project (I No.891) (YGC-PKG-VIII)	Reddy Veeranna Construction Pvt. Ltd	117.95	-	14.33	13.33	4.71	32.38	Work under progress
15	IX	Construction of Gravity canal from KM 89.00 to Km 98.00 comprising of Earthwork excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works, RCC through Aqueduct & other structures under Yettinahole Project (YGC-PKG-IX) (I No.892)	G.Shankar	136.55	-	103.73	22.59	2.62	128.95	Work under progress
16	X	Construction of gravity canal from KM 98.00 to 98.940 & KM 99.960 to 100.00 including tunnel from 98.940 to 99.960 comprising of earthwork excavation, formation of embankment, CC lining using mechanical paver including construction of CD works, other structures under YGC PKG-X) (Indent No.893)	Shankarnaray an Construction (P) Ltd.	83.07	6.92	37.23	28.5	-	72.66	Work under progress
17	XI	Construction of Gravity Canal from Km 170.287 to Km 177.270 & 182.220 to 182.500 (comprising of Earthwork Excavation, Formation Embankment, CC lining using mechanical paver including structures) and Major Aqueduct from Km 177.270 to Km 182.220 under Yettinahole Project (Indent No.859)	BSR Infratech India Ltd.	443.83	-	13.34	101.13	36.37	150.83	Work under progress
18	XII	Construction of Gravity canal from KM 182.500 to Km 182.530 & Km 183.210 to Km 198.000 (comprising of excavation, formation of Embankment, CC lining using mechanical paver, including structures) and Major Aqueduct from Km 182.530 to Km 183.210 with required discharge of 93.50 cumecs	Star Builders Infratech	180.25	-	5.10	36.73	13.72	55.55	Work under progress
19	XIII	Construction of Gravity canal from KM 210.090 to Km 222.00 comprising of excavation, formation of Embankment, CC lining using mechanical paver, including construction of CD works & Aqueduct from Km 219.420 to Km 221.740 under Yettinahole Project (YGC-PKG-XIII) (I No.978)	G.Shankar	315.22	-	95.65	55.84	0.00	151.49	Work under progress
20	XIV	Construction of gravity canal from KM 222.000 to 240.000 comprising of excavation, formation of embankment, CC lining using mechanical paver including construction of CD works, other structures under YGC PKG-XIV) (Indent No.1012)	Shankarnaray an Construction (P) Ltd.	246.67	-	2.96	36.87	16.69	56.53	Work under progress
21	XV	Construction of gravity canal from KM 100.000 to 115.000 (comprising of earthwork excavation, formation of embankment, CC lining using mechanical paver including structures & Aqueducts under YGC PKG-XV) (Indent No.1088)	PLR Projects Pvt. Ltd.	388.82	-	-	-	7.06	7.06	Work under progress
22	XVI	Construction of Gravity canal from Km 115.000 to Km 120.000 and Aqueducts (YGC-PKG- XVI)	M/s SNC Pvt LTD	485.51	-	-	-	-	0.00	Work under progress
23	XVII	Construction of Gravity canal from KM 120.00 to Km 127.00 including Aqueduct & structures under Yettinahole Project (YGC-PKG-XVII) (I No.1118)	G.Shankar	273.85	-	-	-	3.13	3.13	Work under progress
24	XVIII	Construction of gravity canal from KM 127.000 to 137.620 (comprising of Earthwork excavation, formation of embankment, CC lining using mechanical paver including structures and Major Aqueduct from Km 134.980 to 137.620) under YGC PKG-XVIII) (Indent No.1104)	Shankarnaray an Construction (P) Ltd.	541.00	-	-	-	168.88	168.88	Work under progress
25	XIX	Construction of Gravity canal from Km 137.620 to Km 140.700 (including structures and Major Aqueduct from Ch:137.620 km to Ch:139.510 km) (YGC-PKG- XIX) Indent No.1116	Ocean Construction India Limited	203.69	-	-	22.93	90.66	113.58	Work under progress

Sl. No.	Package No.	Name of Work	Name of the Agency (M/s)	Amount of Contract	Expenditure				Cumulative Expenditure upto Jan 2021	Remarks
					2017-18	2018-19	2019-20	2020-21 (Up to Jan 2021)		
1	2	3	4	5	6	7	8	9	10	11
26	XX	Construction of Gravity canal from Km 140.700 to Km 146.00 (comprising of excavation, formation of Embankment, CC lining using mechanical paver, including structures & Major Aqueduct from Km 140.740 to Km 142.110) under Yettinahole Project (YGC-PKG-XX)	G.Shankar	226.08	-	-	-	18.75	18.75	Work under progress
27	XXI	Construction of Gravity canal from Km 146.000 to Km 156.00 (YGC-PKG-XXI)	A.Bhupal Reddy	106.92	-	-	-	-	0.00	Work under progress
28	XXII	Construction of Gravity canal from Km 156.000 to Km 161.203 (Comprising excavation, formation of embankment, CC lining using mechanical paver, including structures) & construction of major aqueduct from Km 157.350 to Km 157.980 under Yettinahole Project (Package-XXII) (Indent No.1119)	K.Dodda Hanumantha ppa	132.81	-	-	-	13.44	13.44	Work under progress
29	XXIII	Construction of Gravity Canal from Km 240.00 to Km 244.35 (YGC-Pkg-XXIII).	M/s BSR Infra-tech India Ltd	494.84	-	-	-	-	0.00	Work under progress
30	XXIV	Construction of Gravity Canal from Km 244.35 to Km 249.15 (YGC-Pkg-XXIV).	Sarala Viscon (IV)	162.62	-	-	-	-	0.00	Work under progress
31	-	Construction of T.G.Halli & Ramanagara Gravity feeder canal (Length about 52.89 Km) including lift component (Length about 12.06 Km) under Yettinahole Project (Indent No.1087)	SNC-MEIL (IV)	1325.96	-	-	361.77	114.03	475.80	Work under progress
32	-	Construction of Balancing Reservoir at Ch:259.400 Km of Yettinahole Gravity Canal near Bairagondla village of Koratagere Taluk (I No.710)	D.Y.Uppar & Sons	592.34	-	-	-	-	0.00	Work under progress
33	1221	Construction of Gowribidanur Gravity Feeder from Km 0.00 to Km 81.600 Comprising of supply, installation, Testing & commissioning of Gravity MS Pipe, including structures under YP (I No.1221)	ADU Infra-SNC (IV)	863.49	-	-	60.17	158.24	218.41	Work under progress
34	MGF-I	Construction of Madhugiri Gravity Feeder Open Canal from Km 0.000 to Km 1.710 and Supply, Installation, Testing and Commissioning of Gravity MS Pipe, from Km 1.710 to Km 38.000 including Structures, under Yettinahole Project (I No.1194) (MGF-Pkg-I).	PLR-NECL (IV)	751.64	-	-	-	73.58	73.58	Work under progress
35	MGF-II	Construction of Madhugiri Gravity Feeder from Km 38.000 to Km 120.488 comprising of supply, Installation, Testing and commissioning of Gravity Pipe including structures under Yettinahole Project (MGF Pkg-II) (I No.1195)	Megha Engineering & Infrastructures Ltd.	610.30	-	-	58.50	-	58.50	Work under progress
		<b>TOTAL</b>		<b>12232.96</b>	<b>238.70</b>	<b>1178.19</b>	<b>1565.55</b>	<b>860.85</b>	<b>3853.36</b>	